

LOCATION MAP SCALE: 1" = 2000'


THOMAS J. WATSON RESEARCH CENTER YORKTOWN,N.Y.

FACILITIES DESIGN COMPUTER GRAPHICS

FACILITIES ENGINEERING REARRANGEMENT ENGINEERING FACILITIES PLANNING

THIS DOCUMENT IS THE PROPERTY OF I.B.M. ITS USE IS AUTHORIZED ONLY FOR RESPONDING TO A REQUEST FOR QUOTATION OR FOR THE PERFORMANCE OF WORK FOR I.B.M. ALL QUOTATIONS MUST BE REFERRED TO THE I.B.M. PURCHASING DEPARTMENT.

- 1. THIS PLAN IS FOR E & SC PURPOSES ONLY.
- CONTRACTOR SHALL FIELD VERIFY ALL UTILITIES AND STRUCTURES.
- 3. OB (RESEARCH LABORATORY AND OFFICE IS THE DESIGNATED
- 4. REMOVE TREES TO PROVIDE 20' CLEAR AREA OUTSIDE FENCE OF BATTERY AREA.
- 5. PROVIDE 1' MINIMUM COVER FOR ALL PROPOSED SCH. 40 PVC.



REVISIONS

SHEET TITLE:

WATSON RESEARCH CENTER **BESS SITE**

EROSION & SEDIMENT CONTROL (E & SC) PLAN

SHEET 2 OF 4	C.2-54
PROJECT NO.	DRAWING NO.
CHECKED BY: JC	DATE: 12/16/22
DRAWN BY: KKS	SCALE: AS NOTED



Hill & Bell Associates Engineers, L.L.C.

READING
1047 North Park Road
PO Box 6307
Reading, PA 19610-0307
610.621.2000
LANCASTER
7011 Cookleids Lance 701 Creekside Lane Lititz, PA 17543 717.568.2678

LEHIGH VALLEY
Roma Corporate Center, Suite 106
1605 N Cedar Crest Blvd
Allentown, PA 18104
610.849.9700 Engineers and Consultants WEST CHESTER
101 East Evans Street
West Chester, PA 19380
610.621.2000

1047 N. Park Road P.O. Box 6307 Reading, PA 19610-0307 Ph: 610-621-2000 Fax: 610-621-2001

DIGITAL FILENAME: 1102200002 C.2-54

110220.0002


ssmgroup.com

Uf URBAN LAND

WdB WOODBRIDGE LOAM, 3 TO 8 PERCENT SLOPES

GRAPHIC SCALE

Scale 1"=30'



* MOUNTABLE BERM USED TO PROVIDE PROPER COVER FOR PIPE

NOTES:


REMOVE TOPSOIL PRIOR TO INSTALLATION OF ROCK CONSTRUCTION ENTRANCE. EXTEND ROCK OVER

RUNOFF SHALL BE DIVERTED FROM ROADWAY TO A SUITABLE SEDIMENT REMOVAL BMP PRIOR TO ENTERING ROCK CONSTRUCTION ENTRANCE.

MOUNTABLE BERM SHALL BE INSTALLED WHEREVER OPTIONAL CULVERT PIPE IS USED AND PROPER PIPE COVER AS SPECIFIED BY MANUFACTURER IS NOT OTHERWISE PROVIDED. PIPE SHALL BE SIZED APPROPRIATELY FOR SIZE OF DITCH BEING CROSSED.

MAINTENANCE: ROCK CONSTRUCTION ENTRANCE THICKNESS SHALL BE CONSTANTLY MAINTAINED TO THE SPECIFIED DIMENSIONS BY ADDING ROCK. A STOCKPILE SHALL BE MAINTAINED ON SITE FOR THIS PURPOSE. ALL SEDIMENT DEPOSITED ON PAVED ROADWAYS SHALL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE IMMEDIATELY IF EXCESSIVE AMOUNTS OF SEDIMENT ARE BEING DEPOSITED ON ROADWAY, EXTEND LENGTH OF ROCK CONSTRUCTION ENTRANCE BY 50 FOOT INCREMENTS UNTIL CONDITION IS ALLEVIATED OR INSTALL WASH RACK. WASHING THE ROADWAY OR SWEEPING THE DEPOSITS INTO ROADWAY DITCHES, SEWERS, CULVERTS, OR OTHER DRAINAGE COURSES IS NOT ACCEPTABLE.

STANDARD CONSTRUCTION DETAIL ROCK CONSTRUCTION ENTRANCE



SOCK FABRIC SHALL MEET STANDARDS OF TABLE 4.1 OF THE PA DEP EROSION CONTROL MANUAL. COMPOST SHALL MEET THE STANDARDS OF TABLE 4.2 OF THE PA DEP EROSION CONTROL MANUAL. COMPOST FILTER SOCK SHALL BE PLACED AT EXISTING LEVEL GRADE. BOTH ENDS OF THE BARRIER SHALL

BE EXTENDED AT LEAST 8 FEET UP SLOPE AT 45 DEGREES TO THE MAIN BARRIER ALIGNMENT. MAXIMUM SLOPE LENGTH ABOVE ANY BARRIER SHALL NOT EXCEED THAT SPECIFIED FOR THE SIZE OF THE SOCK AND THE SLOPE OF ITS TRIBUTARY AREA.

TRAFFIC SHALL NOT BE PERMITTED TO CROSS COMPOST FILTER SOCKS.

ACCUMULATED SEDIMENT SHALL BE REMOVED WHEN IT REACHES 1/2 THE ABOVE GROUND HEIGHT OF THE BARRIER AND DISPOSED IN THE MANNER DESCRIBED ELSEWHERE IN THE PLAN.

COMPOST FILTER SOCKS SHALL BE INSPECTED WEEKLY AND AFTER EACH RUNOFF EVENT. DAMAGED SOCKS SHALL BE REPAIRED ACCORDING TO MANUFACTURER'S SPECIFICATIONS OR REPLACED WITHIN 24

BIODEGRADABLE COMPOST FILTER SOCKS SHALL BE REPLACED AFTER 6 MONTHS; PHOTODEGRADABLE SOCKS AFTER 1 YEAR. POLYPROPYLENE SOCKS SHALL BE REPLACED ACCORDING TO MANUFACTURER'S

UPON STABILIZATION OF THE AREA TRIBUTARY TO THE SOCK, STAKES SHALL BE REMOVED. THE SOCK MAY BE LEFT IN PLACE AND VEGETATED OR REMOVED. IN THE LATTER CASE, THE MESH SHALL BE CUT OPEN AND THE MULCH SPREAD AS A SOIL SUPPLEMENT

TABLE 4.1 COMPOST SOCK FABRIC MINIMUM SPECIFICATIONS

MATERIAL TYPE	3 mil HDPE	5 mil HDPE	5 mil HDPE	MULTI-FILAMENT POLYPROPYLENE (MFPP)	HEAVY DUTY MULTI-FILAMENT POLYPROPYLENE (HDMFPP)
MATERIAL CHARACTERISTICS	PHOTO- DEGRADABLE	PHOTO- DEGRADABLE	BIO- DEGRADABLE	PHOTO- DEGRADABLE	PHOTO- DEGRADABLE
SOCK DIAMETERS	12" 18"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"	12" 18" 24" 32"
MESH OPENING	3/8"	3/8"	3/8"	3/8"	1/8"
TENSILE STRENGTH	-	26 psi	26 psi	44 psi	202 psi
ULTRAVIOLET STABILITY % ORIGINAL STRENGTH (ASTM G-155)	23% at 1000 hr.	23% at 1000 hr.	-	100% at 1000 hr.	100% at 1000 hr.
MINIMUM FUNCTIONAL LONGEVITY	6 MONTHS	9 MONTHS	6 MONTHS	1 YEAR	2 YEARS

TWO-PLY	SYSTEMS


	HDPE BIAXIAL NET		
	CONTINUOUSLY WOUND		
INNER CONTAINMENT NETTING	FUSION-WELDED JUNCTURES		
	3/4"X3/4" MAX. APERTURE SIZE		
OUTER FILTRATION MESH	COMPOSITE POLYPROPYLENE FABRIC (WOVEN LAYER & NON-WOVEN FLEECE MECHANICALLY FUSED VIA NEEDLE PUNCH)		
	3/16" MAX. APERTURE SIZE		
SOCK FABRICS COMPOSED OF BURLAP MAY BE USED ON PROJECTS LASTING 6 MONTHS OR LESS			

TABLE 4.2 COMPOST STANDARDS

ORGANIC MATTER CONTENT	25% - 100% (DRY WEIGHT BASIS) FIBROUS AND ELONGATED 5.5 - 8.5 30% - 60%		
ORGANIC PORTION			
рН			
MOISTURE CONTENT			
PARTICLE SIZE	30% - 50% PASS THROUGH 3/8" SIEVE		
SOLUBLE SALT CONCENTRATION	5.0 dS/m (mmhos/cm) MAXIMUM		

STANDARD CONSTRUCTION DETAIL COMPOST FILTER SOCK

NOT TO SCALE



LOW VOLUME FILTER BAGS SHALL BE MADE FROM NON-WOVEN GEOTEXTILE MATERIAL SEWN WITH HIGH STRENGTH. DOUBLE STITCHED "J" TYPE SEAMS. THEY SHALL BE CAPABLE OF TRAPPING PARTICLES LARGER THAN 150 MICRONS. HIGH VOLUME FILTER BAGS SHALL BE MADE FROM WOVEN GEOTEXTILES THAT MEET THE FOLLOWING STANDARDS:

PROPERTY	TEST METHOD	MINIMUM STANDARD	
AVG. WIDE WIDTH STRENGTH	ASTM D-4884	60 LB/IN	
GRAB TENSILE	ASTM D-4632	205 LB	
PUNCTURE	ASTM D-4833	110 LB	
MULLEN BURST	ASTM D-3786	350 PSI	
UV RESISTANCE	ASTM D-4355	70%	
AOS % RETAINED	ASTM D-4751	80 SIEVE	


A SUITABLE MEANS OF ACCESSING THE BAG WITH MACHINERY REQUIRED FOR DISPOSAL PURPOSES SHALL BE PROVIDED. FILTER BAGS SHALL BE REPLACED WHEN THEY BECOME 1/2 FULL OF SEDIMENT. SPARE BAGS SHALL BE KEPT AVAILABLE FOR REPLACEMENT OF THOSE THAT HAVE FAILED OR ARE FILLED. BAGS SHALL BE PLACED ON STRAPS TO FACILITATE REMOVAL UNLESS BAGS COME WITH LIFTING STRAPS ALREADY

BAGS SHALL BE LOCATED IN WELL-VEGETATED (GRASSY) AREA, AND DISCHARGE ONTO STABLE, EROSION RESISTANT AREAS. WHERE THIS IS NOT POSSIBLE, A GEOTEXTILE UNDERLAYMENT AND FLOW PATH SHALL BE PROVIDED. BAGS MAY BE PLACED ON FILTER STONE TO INCREASE DISCHARGE CAPACITY. BAGS SHALL NOT BE PLACED ON SLOPES GREATER THAN 5%. FOR SLOPES EXCEEDING 5%. CLEAN ROCK OR OTHER NON-ERODIBLE AND NON-POLLUTING MATERIAL MAY BE PLACED UNDER THE BAG TO REDUCE SLOPE

* NO DOWNSLOPE SEDIMENT BARRIER IS REQUIRED FOR MOST INSTALLATIONS. COMPOST BERM OR 12" COMPOST FILTER SOCK SHALL BE INSTALLED BELOW BAGS LOCATED IN HQ OR EV WATERSHEDS, WITHIN 50 FEET OF ANY RECEIVING SURFACE WATER OR WHERE GRASSY AREA IS NOT AVAILABLE. THE PUMP DISCHARGE HOSE SHALL BE INSERTED INTO THE BAGS IN THE MANNER SPECIFIED BY THE MANUFACTURER AND SECURELY CLAMPED. A PIECE OF PVC PIPE IS RECOMMENDED FOR THIS PURPOSE. THE PUMPING RATE SHALL BE NO GREATER THAN 750 GPM OR 1/2 THE MAXIMUM SPECIFIED BY THE MANUFACTURER, WHICHEVER IS LESS. PUMP INTAKES SHALL BE FLOATING AND SCREENED.


FILTER BAGS SHALL BE INSPECTED DAILY. IF ANY PROBLEM IS DETECTED, PUMPING SHALL CEASE IMMEDIATELY AND NOT RESUME UNTIL THE PROBLEM IS CORRECTED.

> STANDARD CONSTRUCTION DETAIL #3-16 NOT TO SCALE



DRILL HOLES IN PERFORATED PIPE SHALL HAVE AT LEAST 100 HOLES @ 1/2" DIA. ALONG ENTIRE LENGTH OF PIPE (DRILL ADDITIONAL HOLES IN PREFAB PERF. AS NEEDED)

DETAIL A



SOLVENT WELDED PVC JOINTS (TYP.) 8" SCH 40 8" PERF. PVC (ALL CONNECTIONS) — (SEE DETAIL A) END CAP -8" PERF. PIPE TO BE INSTALLED ALONG EXISTING CONTOUR ±

PLAN VIEW

LEVEL SPREADER NOT TO SCALE



EXCAVATION PROTOCOL TJ WATSON RESEARCH CENTER EXCAVATION CHECKLIST

AREA OF EXCAVATION WORK _

1. ARE THE AREA DRAWING(S) OF EXISTING UTILITIES IN HAND AT THE EXCAVATION SITE? (CIRCLE ANSWER) Y OR N DRAWING NUMBER(S) & DATE(S) 2. HAS THE AREA OF EXCAVATION BEEN MARKED OUT IN THE FIELD? (CIRCLE ANSWER) Y OR N $\,$

3. HAVE THE LINE AND GRADE OF KNOWN UTILITIES BEEN MARKED (INCLUDING ADJACENT UTILITIES) AT THE EXCAVATION SITE? (CIRCLE ANSWER) Y OR N

4. HAS THE APPROPRIATE TESTING (I.E. GPR, IMAGING, ETC.) OF UNDERGROUND UTILITIES BEEN COMPLETED?

(CIRCLE ANSWER) Y OR N 5. HAS THE FOREMAN AND DIGGING CREW BEEN REMINDED ONLY HAND DIGGING WAS ALLOWED WITHIN 3 FEET OF KNOWN UTILITIES?

6. IS THE EQUIPMENT USED SUITABLE FOR THIS EXCAVATION? (CIRCLE ANSWER) Y OR N

DIGGING EQUIPMENT TO BE USED WORKERS IN CREW (NAMES)

(CIRCLE ANSWER) Y OR N

T.J. WATSON RESEARCH CENTER

YORKTOWN, N.T.

CM SUPERINTENDENT / CONTRACTOR SUPERINTENDENT SIGNATURES

REVISION: XX DATE: XX/XX/XX BY: > THIS DOCUMENT IS THE PROPERTY OF IBM. ITS USE IS AUTHORIZED ONLY FOR RESPONDING TO A REQUEST FOR QUOTATION OR FOR THE PERFORMANCE OF WORK FOR IBM. ALL QUOTATIONS MUST BE REFERRED TO THE IBM PURCHASING DEPARTMENT.

EXCAVATION CHECKLIST

| DRAWN BY: ALO | DATE: 10/23/07 | DWG: SAD-018 | A-DETL-0018

EXCAVATION DRAWING NOTES

 THE LOCATION OF EXISTING UNDERGROUND STRUCTURES AND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNERS OR THEIR REPRESENTIVE. 2. THE CONTRACTOR SHALL EMPLOY ALL MEANS, METHODS, TECHNIQUES AND PROCEDURES AVAILABLE TO DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES AND STRUCTURES **BEFORE** COMMENCING EXCAVATION WORK. SUCH MEANS, METHODS, TECHNIQUES AND PROCEDURES SHALL INCLUDE, BUT NOT BE LIMITED TO, EXPLORATORY TEST PITS AND USE OF SPECIALIZED ELECTROMAGNETIC INSTRUMENTS TO TRACE THE LATERAL AND VERTICAL POSITION OF SUBSURFACE, PRE-EXISTING STRUCTURES AND UTILITIES.

3. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO MARK—OUT THE LOCATION OF SUBSURFACE STRUCTURES AND UTILITIES WITHIN THE WORK LIMITS PRIOR TO THE COMMENCEMENT OF EXCAVATION AND TO MAINTAIN SAID MARKINGS WITHIN PROJECT LIMITS FOR THE DURATION OF THE PROJECT. IF THE MARKINGS ARE OBLITERATED, THE CONTRACTOR IS RESPONSIBLE TO REINSTATE SUCH MARKINGS PRIOR TO THE CONTINUANCE OF WORK. 4. THE CONTRACTOR IS SPECIFICALLY CAUTIONED TO TAKE MEAUREMENTS AND TO MAINTAIN WRITTEN RECORDS OF UTILITIES AND SUBSURFACE STRUCTURES IN THE FIELD. THE CONTRACTOR ALSO AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MAY BE OCCASIONED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PERSERVE ANY AND ALL UNDERGROUND UTILITIES AND STRUCTURES.

REVISION: XX DATE: XX/XX/XX BY: XX THIS DOCUMENT IS THE PROPERTY OF IBM. ITS USE IS AUTHORIZED ONLY FOR RESPONDING TO A REQUEST FOR QUOTATION OR FOR THE PERFORMANCE OF WORK FOR IBM. ALL QUOTATIONS MUST BE REFERRED TO THE IBM PURCHASING DEPARTMENT. T.J. WATSON RESEARCH CENTER
YORKTOWN, N.Y.
FACILITIES ENGINEERING DEPARTMENT EXCAVATION DRAWING NOTES

EXCAVATION PROTOCOL . THE INTENT OF THIS DOCUMENT IS TO PROVIDE GUIDANCE FOR CONTRACTORS PERFORMING EXCAVATION ON THE GROUNDS OF THE T. J. WATSON RESEARCH CENTER WHERE BURIED SERVICES MAY ALREADY EXIST. . THROUGH USE OF THIS PROTOCOL IN CONJUNCTION WITH SITE DRAWINGS THE CHANCES OF INADVERTENTLY

IN THE EVENT OF AN ACCIDENT OR SERVICE DISRUPTION. THE CONTRACTOR SHALL IMMEDIATELY PICK UP ANY IBM PHONE AND DIAL X-3333 TO REPORT THE INCIDENT. PREVENTIVE MEASURES

PRIOR TO HEAVY EXCAVATION
PREPLANNING THE DAY BEFORE/ MORNING OF EXCAVATION:

1. THE DAY PRIOR TO EXCAVATION, THE CONTRACTOR'S FOREMAN, CM SUPERINTENDENT AND EXCAVATION TEAM WILL PREVIEW THE DRAWINGS AND NEXT DAYS PLANNED WORK AREA(S) TO IDENTIFY POTENTIAL SERVICE CONFICUS.

2. THE AREA(S) OF EXCAVATION SHALL BE CLEARLY IDENTIFIED IN THE FIELD WITH APPROVED MARKING PAINT. LINE GRADES OF KNOWN UTILITIES BOTH WITHIN AND IMMEDIATELY ADJACENT TO THE EXCAVATION SHALL BE CLEARLY MARKED WITH APPROVED MARKING PAINT IN THE PLANNED EXCAVATION AREA.

3. THE EXCAVATION CHECKLIST SHALL BE COMPLETED BY THE CONTRACTOR'S FOREMEN FOR EACH SEPARATE EXCAVATION ON A DAILY BASIS. THE CHECKLIST SHALL BE REVIEWED WITH THE CM SUPERINTENDENT WHO WILL MAINTAIN THE SIGNED DOCUMENT IN A FILE.

. THE CONTRACTOR'S FOREMAN AND OPERATOR'S AT THE EXCAVATION SITE WILL HAVE A SET OF DRAWINGS SHOWING UTILITIES. SHOWING UTILITIES.

2. NO DEVIATION FROM THE PLANNED EXCAVATION FOR THAT DAY SHALL PROCEED WITHOUT PROPER AUTHORIZATION FROM THE IBM COORDINATOR.

3. NO EXCAVATION WORK SHALL CONTINUE AFTER 3:30 PM WEEKDAYS OR ON WEEKENDS. THIS IS INSTITUTED TO AVOID THE POSSIBILITY OF AN ACCIDENTAL SERVICE DISRUPTION AFTER THE SITE RESPONSE TEAMS HAVE LEFT FOR THE DAY OR WEFKEND. LEFT FOR THE DAY OR WEEKEND. 4. IN AREAS OF SUSPECTED CONFLICTS WITH EXISTING UTILITIES THE CONTRACTOR SHALL EXCAVATE A TEST PIT UTILIZING EXTREME CARE TO AVOID CONTACT WITH BURIED SERVICE(S). 5. EXCAVATIONS SHOULD PROGRESS WITH HAND EXCAVATION, THEN A SMALL BACKHOE (NOT A LARGE 6. HAND DIGGING WILL TAKE PLACE WITHIN 3 FEET OF KNOWN UTILITIES.

7. THE IBM PM SHALL MEET WITH THE CM TO DETERMINE WHERE SURVEYORS SHALL MONITOR AREAS DURING EXCAVATION TO INSURE NO OTHER CONFLICTS ARISE. 8. IF REQUIRED, AS SERVICES ARE UNCOVERED, (BOTH EXISTING AND UNKNOWN), THE CONTRACTOR SHALL SURVEY LOCATION AND DEPTH OF THE EXISTING SERVICE AND NOTE THIS INFORMATION ON THE AS BUILT DRAWINGS WHICH WILL BE TURNED OVER TO IBM AT THE END OF THE PROJECT. IF SERVICE IDENTIFICATION CAN NOT EASILY BE MADE, THE CONTRACTOR SHALL NOTIFY THE CM SUPERINTENDENT AND IBM COORDINATOR.

BURIED PIPE IDENTIFICATION

THE CONTRACTOR SHALL IDENTIFY NEW AND EXISTING BURIED SERVICE(S), SURVEY LOCATION AND DEPTH OF THE SERVICE AND NOTE THIS INFORMATION ON THE AS BUILT DRAWINGS WHICH WILL BE TURNED OVER TO IBM AT THE END OF THE PROJECT. 2. BACKFILL OF NEW AND EXISTING SERVICES WHICH HAVE BEEN UNCOVERED SHALL CONSIST OF THE FOLLOWING: PLACE 18" LAYER OF WHITE SAND AROUND BURIED LINE. (NOTE— SUPPLIER OF SAND MUST BE PRE-APPROVED BY IBM PRIOR TO DELIVERY TO SITE). 3. PLACE METAL WARNING TAPE 1 FOOT ABOVE CONCRETE.

 DEACE METAL WARRING TAPE I FOOT ABOVE CONCRETE.

4. SOIL BACKFILL AND TOPPING AS CALLED FOR. (NOTE — IF BACKFILL MATERIAL IS TO BE BROUGHT IN FROM OFF SITE, THE SUPPLIER MUST BE PRE—APPROVED BY IBM PRIOR TO DELIVERY).

REVISION: XX DATE: XX/XX/XX BY: XX THIS DOCUMENT IS THE PROPERTY OF IBM. ITS USE IS AUTHORIZED ONLY FOR RESPONDING TO A REQUEST FOR QUOTATION OR FOR THE PERFORMANCE OF WORK FOR IBM. ALL QUOTATIONS MUST BE REFERRED TO THE IBM PURCHASING DEPARTMENT.

T.J. WATSON RESEARCH CENTER
YORKTOWN, N.Y.

FACILITIES ENGINEERING DEPARTMENT

T.J. WATSON RESEARCH CENTER
YORKTOWN, N.Y.

DRAWN BY: ALO DATE: 10/25/07
NO SCALE

DRAWN BY: ALO DATE: 10/25/07
NO SCALE

DRAWN BY: ALO DATE: 10/25/07
NO SCALE

WEST CHESTER 01 East Evans Street


est Chester, PA 19380 .621.2000

DIGITAL FILENAME: 1102200002 110220.0002

Hill & Bell Associates Engineers, L.L.C. Engineers / Consultants 1047 N. Park Road Reading, PA 19610-0307 Fax: 610-621-2001

17 North Park Road ding, PA 19610-0307 ANCASTER Creekside Lane PA 17543 7.568.2678 EHIGH VALLEY na Corporate Center, Suite 106 ntown, PA 18104

SPOTTS, STEVENS & MCCO **Engineers and Consultants** ssmgroup.com




THOMAS J. WATSON RESEARCH CENTER YORKTOWN, N.Y.

FACILITIES DESIGN **COMPUTER GRAPHICS**

FACILITIES ENGINEERING REARRANGEMENT ENGINEERING FACILITIES PLANNING

THIS DOCUMENT IS THE PROPERTY OF I.B.M. ITS USE IS AUTHORIZED ONLY FOR RESPONDING TO A REQUEST FOR QUOTATION OR FOR THE PERFORMANCE OF WORK FOR I.B.M. ALL QUOTATIONS MUST BE REFERRED TO THE I.B.M. PURCHASING DEPARTMENT.



REVISIONS

SHEET TITLE: WATSON RESEARCH CENTER **BESS SITE**

E & SC PLAN DETAILS

CALE: AS NOTED DRAWN BY: KKS CHECKED BY: JC DATE: 12/16/22 PROJECT NO. DRAWING NO. SHEET 2 OF 3

GENERAL EROSION AND SEDIMENTATION CONTROL NOTES:

- THE CONTRACTOR SHALL TAKE INTO ACCOUNT THE LOCAL WEATHER FORECAST PRIOR TO BEGINNING ANY EXCAVATION ACTIVITIES
- 2. SOIL MAY NEED TO BE STOCKPILED WHILE CONSTITUENT TESTING TAKES PLACE.
- THE CONTRACTOR SHALL REMOVE FROM THE CONSTRUCTION AREA AND RECYCLE OR DISPOSE OF ALL BUILDING MATERIALS AND WASTES AS APPROVED BY IBM ENVIRONMENTAL AND IN ACCORDANCE WITH THE STATE'S SOLID AND HAZARDOUS WASTE MANAGEMENT REGULATIONS.
- 4. BEFORE DISPOSING OF SOIL OR RECEIVING BORROW FOR THE SITE. THE CONTRACTOR SHALL ASSURE THAT EACH SPOIL OR BORROW AREA IS APPROVED BY BOTH IBM ENVIRONMENTAL AND THE APPROPRIATE STATE AGENCY
- THE CONTRACTOR IS RESPONSIBLE FOR THE INSTALLATION AND MAINTENANCE OF ALL EROSION AND SEDIMENTATION CONTROLS PROPOSED FOR THIS PROJECT. EROSION AND SEDIMENTATION CONTROLS MUST BE CONSTRUCTED, STABILIZED, AND FUNCTIONAL BEFORE SITE DISTURBANCE WITHIN THE TRIBUTARY AREAS OF THOSE CONTROLS.
- 6. AT THE END OF EACH WORKING DAY, ANY AND ALL SEDIMENT TRACKED ONTO OR CONVEYED ONTO ANY ADJACENT ROADS OR PARKING AREAS MUST BE REMOVED AND RETURNED TO THE CONSTRUCTION AREA. REMOVAL CAN BE COMPLETED THROUGH USE OF MECHANICAL OR HAND TOOLS, BUT SHALL NEVER BE WASHED OFF THE ROAD SURFACE WITH WATER.
- ALL CONSTRUCTION VEHICLES SHALL ACCESS THE LIMITS OF DISTURBANCE VIA THE ASPHALT ROAD SURFACE, ALL CONSTRUCTION VEHICLES SHALL BE ADEQUATELY CLEANED OF ALL SEDIMENT PRIOR TO LEAVING THE SITE VIA THE ASPHALT ROAD SURFACE. OTHERWISE, ALL CONSTRUCTION VEHICLES SHALL LEAVE THE SITE VIA A FLATBED TRAILER. CONSTRUCTION VEHICLES SHALL BE ADEQUATELY CLEANED OF ALL SEDIMENT PRIOR TO BEING LOADED ON THE FLATBED TRAILER, AND SHALL BE LOADED WITHIN THE LIMITS OF DISTURBANCE. THE FLATBED TRAILER SHALL REMAIN ON THE ASPHALT SURFACE AT ALL TIMES. CLEANING OF SEDIMENT CAN BE COMPLETED THROUGH USE OF MECHANICAL OR HAND TOOLS, BUT SHALL NEVER BE WASHED OFF WITH WATER.
- 8. CONSTRUCTION MUST REMAIN WITHIN THE LIMITS OF DISTURBANCE UNTIL THE WORK IS STABILIZED.
- 9. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM OF 70% UNIFORM PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING OR OTHER MOVEMENTS. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENTATION CONTROLS MUST BE REMOVED. AREAS DISTURBED DURING REMOVAL OF THE CONTROLS MUST BE STABILIZED
- 10. AFTER FINAL SITE STABILIZATION HAS BEEN ACHIEVED, TEMPORARY EROSION AND SEDIMENTATION CONTROLS MUST BE REMOVED. AREAS DISTURBED DURING REMOVAL OF THE CONTROLS MUST BE STABILIZED IMMEDIATELY ACCORDING TO IBM ENVIRONMENTAL AND TOWN STORMWATER AND EXCAVATION PERMIT
- 11. ALL GRADING AND EXCAVATION SHALL BE DONE IN SUCH A WAY AS TO MINIMIZE EROSION. DISTURBED AREAS SHALL BE KEPT TO A PRACTICAL MINIMUM AND STABILIZED AS QUICKLY AS PRACTICAL.
- 12. INSTALL EROSION CONTROL BLANKET (NAG SC250 OR EQUAL) ON ALL SLOPES GREATER THAN 3:1.
- 13. STABILIZE ALL DISTURBED AREAS WITH TEMPORARY SEEDING AND MULCHING IF FOR ANY REASON
- 14. ALL PUMPING OF SEDIMENT-LADEN WATER SHALL BE THROUGH A PUMPED WATER FILTER BAG DEVICE, OVER STABILIZED AREAS.
- 15. CONCRETE WASHOUT TO BE LOCATED AT ON SITE WATER PLANT. EXACT LOCATION TO BE COORDINATED WITH IBM ENVIRONMENTAL
- 16. IF UNFORESEEN EROSIVE CONDITIONS DEVELOP DURING CONSTRUCTION, THE CONTRACTOR MUST TAKE IMMEDIATE ACTION TO REMEDY SUCH CONDITIONS AND TO PREVENT DAMAGE TO ADJACENT PROPERTIES AS A RESULT OF INCREASED RUNOFF AND/OR SEDIMENT DISPLACEMENT. STOCKPILES OF WOOD CHIPS, CRUSHED STONE, AND OTHER MULCHES SHALL BE HELD ON SITE TO DEAL IMMEDIATELY WITH EMERGENCY PROBLEMS OF EROSION.
- 17. SEDIMENT REMOVED FROM CONTROL FACILITIES MAY BE USED AS TOPSOIL, IF SUITABLE, OR SHALL BE PROPERLY DISPOSED PER IBM STANDARDS
- 18. UNTIL THE SITE IS STABILIZED, ALL EROSION AND SEDIMENT CONTROLS MUST BE PROPERLY MAINTAINED. MAINTENANCE SHALL INCLUDE INSPECTIONS OF ALL EROSION AND SEDIMENT CONTROLS AFTER EACH STORM EVENT, AND ON A WEEKLY BASIS. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK. INCLUDING CLEAN OUT, REPAIR, REPLACEMENT, REGRADING, RESEEDING, REMULCHING, ETC. MUST BE PERFORMED IMMEDIATELY.
- 19. UPON TEMPORARY CESSATION OF AN EARTH DISTURBANCE OR ANY STAGE OR PHASE OF AN ACTIVITY WHERE A CESSATION OF FARTH DISTURBANCE ACTIVITIES EXCEED 4 DAYS. THE SITE SHALL BE IMMEDIATELY SEEDED. MULCHED. OR OTHERWISE PROTECTED FROM ACCELERATED EROSION AND SEDIMENTATION PENDING FUTURE EARTH DISTURBANCE ACTIVITIES.
- 20 LIPON COMPLETION OF AN EARTH DISTLIRBANCE ACTIVITY OR ANY STAGE OR PHASE OF AN ACTIVITY THE CONTRACTOR SHALL IMMEDIATELY STABILIZE THE DISTURBED AREAS SO AS TO PROTECT FROM ACCELERATED EROSION. DURING NON-GERMINATING PERIODS, MULCH MUST BE APPLIED AT THE SPECIFIED RATES. DISTURBED AREAS WHICH ARE NOT AT FINISHED GRADE AND WHICH WILL BE RE-DISTURBED WITHIN 1 YEAR MAY BE STABILIZED IN ACCORDANCE WITH TEMPORARY SEEDING SPECIFICATIONS. DISTURBED AREAS. WHICH ARE EITHER AT FINISHED GRADE OR WILL NOT BE RE-DISTURBED WITHIN 1 YEAR, MUST BE STABILIZED IN ACCORDANCE WITH PERMANENT SEEDING
- 21. TOTAL DISTURBED AREA IS APPROXIMATELY 0.60 ACRES.

TEMPORARY E&SC MEASURES

EROSION AND SEDIMENT CONTROLS MUST BE CONSTRUCTED AND STABILIZED AND FUNCTIONAL PRIOR TO GENERAL SITE DISTURBANCE. THE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES, WHICH WILL BE USED DURING CONSTRUCTION, INCLUDE:

- COMPOST FILTER SOCK PUMPED WATER FILTER BAG
- CONCRETE WASHOUT
- 4. ROCK CONSTRUCTION ENTRANCE

MAINTENANCE OF E&SC FACILITIES

- 1. THE CONTRACTOR WILL BE RESPONSIBLE FOR THE COMPLETE CONSTRUCTION, STABILIZATION AND MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL FACILITIES AS PER PERMIT REQUIREMENTS OR AUTHORITIES HAVING JURISDICTION.
- 2. ALL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSPECTED AT LEAST ONCE A WEEK AND AFTER ALL SIGNIFICANT RAINFALLS FOR CONDITION AND INTEGRITY. ALL PREVENTATIVE AND REMEDIAL MAINTENANCE WORK, INCLUDING CLEAN OUT, REPAIR, REPLACEMENT, REGRADING, RESEEDING. REMULCHING. AND RENETTING MUST BE PERFORMED IMMEDIATELY. EROSION AND SEDIMENT CONTROLS MUST BE MAINTAINED IN THE FOLLOWING MANNER:

COMPOST FILTER SOCK:

- A. INSPECT SOCKS AFTER EVERY RUNOFF EVENT. ANY NECESSARY REPAIRS SHALL BE MADE
- B. REMOVE ACCUMULATED SEDIMENT AS NEEDED AND WHEN SEDIMENT ACCUMULATES TO 1/2 THE HEIGHT OF THE SOCKS.

PUMPED WATER FILTER BAG-

- A. FILTER BAGS SHALL BE MADE FROM NON-WOVEN GEOTEXTILE MATERIAL WITH HIGH STRENGTH,
- DOUBLE STITCHED "J" TYPE SEAMS. GEOTEXTILE MATERIAL SHALL BE CAPABLE OF TRAPPING PARTICLES LARGER THAN 150 MICRONS. REPLACE FILTER BAGS WHEN THEY BECOME ONE-HALF FULL.
- PLACE BAGS ON 6" AASHTO #57 STONE IN A WELL-VEGETATED AREA. BAGS SHALL NOT BE PLACED ON SLOPES GREATER THAN 5%.

ROCK CONSTRUCTION ENTRANCE:

A. ROCK CONSTRUCTION ENTRANCE THICKNESS SHALL BE CONSTANTLY MAINTAINED TO THE SPECIFIED DIMENSIONS BY ADDING ROCK. A STOCKPILE OF ROCK MATERIAL SHALL BE MAINTAINED ON THE SITE FOR THIS PURPOSE. AT THE END OF EACH CONSTRUCTION DAY, ALL SEDIMENT DEPOSITED ON PUBLIC ROADWAYS SHALL BE REMOVED AND RETURNED TO THE CONSTRUCTION SITE.

CONCRETE WASHOUT:

- A. WASHOUTS SHALL BE INSPECTED DAILY.
- B. DAMAGED OR LEAKING WASHOUTS SHALL BE DEACTIVATED AND REPAIRED OR REPLACED
- C. ACCUMULATED MATERIALS SHALL BE REMOVED WHEN THEY REACH 75% CAPACITY.
- PLASTIC LINERS SHALL BE REPLACED WITH EACH CLEANING OF THE WASHOUT FACILITY.

BULK EARTHWORK GENERAL NOTES:

ALL EARTHWORK SHALL BE PERFORMED IN GENERAL ACCORDANCE WITH NYSDOT STANDARD SPECIFICATIONS, SECTIONS 200, 600, AND 700, LATEST ADDITION.

1. <u>EXCAVATION NOTES:</u>

- A. THE IBM TJ WATSON EXCAVATION PROTOCOL AS DEFINED IN SMD-119, SMD-120, AND SMD-121 MUST BE ADHERED TO FOR ALL EXCAVATION WORK. THESE DETAILS PROVIDE PREVENTATIVE MEASURES FOR IDENTIFYING AND WORKING NEAR BURIED UTILITIES.
- BEFORE STARTING EXCAVATION, REMOVE TOPSOIL TO ITS FULL DEPTH, FROM ALL AREAS THAT ARE TO BE FURTHER EXCAVATED, RELANDSCAPED OR REGRADED. DO NOT EXCAVATE FROZEN OR SATURATED TOPSOIL. NOTIFY THE PM OR IBM REGARDING SATURATED OR FROZEN TOPSOIL. THE CONTRACTOR WILL NOTIFY IBM IF ADDITIONAL TOPSOIL IS NEEDED OR REQUIRED TO ADAQUATELY
- COVER THE PROPOSED FINISHED EXCAVATION AREA. TOPSOIL SHALL BE STOCKPILED AT THE SITE AS DIRECTED FOR USE IN FURTHER FINISH GRADING. ALL STOCKPILES SHALL RECEIVE TEMPORARY SEEDING WITH EITHER WINTER RYE FOR STABLIZATION OVER IN THE WINTER OR ANNUAL RYE GRASS FOR SHORT TERM STABILIZATION IN SPRING THROUGH FALL. STOCKPILES SHALL ALSO HAVE EROSION CONTROL MEASURES WHICH INCLUDE BOTH A RING OF SILT FENCE AND HAY BALES.
- AFTER REMOVAL OF TOPSOIL, THE EXPOSED SUBGRADE SHALL BE PROOF-ROLLED WITH APPROVED CONSTRUCTION EQUIPMENT, SUCH AS A LOADED 10-TON STATIC CAPACITY ROLLER. THE MINIMUM EXTENT OF PROOF-ROLLING SHALL CONSIST OF TWO (2) PASSES WITH APPROVED EQUIPMENT OVER
- THE ENTIRE AREA RECEIVING NEW FILL. UNSTABLE AREAS SHALL EITHER BE EXCAVATED, SCARIFIED, AERATED AND RE-COMPACTED PRIOR TO FILL PLACEMENT, OR BE REMOVED AND REPLACED WITH CONTROLLED FILL.
- THE EXPOSED SUBGRADE SHALL BE INSPECTED BY THE GEOTECHNICAL ENGINEER AND TESTED BY PROOF-ROLLING, AS DESCRIBED ABOVE, PRIOR TO PLACEMENT OF COMPACTED FILL. IF CONSTRUCTION STOPS FOR GREATER THAN 20 DAYS ALL DISTURBED AREAS ARE TO BE SEEDED AND HAY MULCHED THE WITH APPROPRIATE SEED.
- THE CONTRACTOR IS REPSONSIBLE FOR ADAQUATE COMPACTION AND MUST FILL ANY POST CONSTRUCTION SETTLED AREAS. SETTLED AREAS ARE TO BE FILLED, GRADED, SEEDED AND HAY/STRAW MULCHED AS NEEDED.

FILL MATERIALS:

- SATISFACTORY MATERIALS PLACED WITHIN SUBGRADE AREAS SHALL CONSIST OF AASHTO
- CLASSIFICATION A-1-A OR A-1-B SOILS FREE OF EXCESSIVE SILT AND CLAY. SATISFACTORY MATERIALS SHALL NOT CONTAIN ANY DEBRIS, WASTE, OR FROZEN MATERIALS, AND SHALL CONTAIN LESS THAN TWO (2) PERCENT ORGANIC MATERIALS BY WEIGHT. ALL PROPOSED FILL MATERIALS SHOULD BE APPROVED BY THE GEOTECHNICAL ENGINEER PRIOR TO

PLACEMENT AS CONTROLLED FILL. NO ROCKS OVER 12 INCHES ARE TO BE PLACED BACK IN

- GENERAL EXCAVATION. NO ROCKS OVER 4 INCHES ARE TO BE PLACED WITH ONE FOOT OF ANY PIPE OR CONDUIT SATISFACTORY MATERIALS BROUGHT ON SITE ARE TO BE OBTAINED FROM IBM APPROVED SUPPLIERS / SITES. IN THE EVENT THAT SATISFACTORY MATERIALS ARE NOT AVAILABLE FROM IBM APPROVED SUPPLIERS/SITES, THEN REPRESENTATIVE SAMPLES OF PROPOSED FILL MATERIALS SHALL BE SUBMITTED TO IBM BY THE CONTRACTOR A MINIMUM TWO (2) WEEKS PRIOR TO
- PLACEMENT OF THAT MATERIAL FOR COMPLETION OF THE NECESSARY LABORATORY TESTS. THE CONTRACTOR IS RESPONSIBLE OF MAINTAINING ADAQUATE MOISTURE CONTENT OF THE SOIL AND MAY HAVE TO PLACE TARPS OVER SOIL PILES DURING WET WEATHER TO ENSURE WORKABLITY OF THE FILL WHEN WEATHER IMPROVES.

FILL PLACEMENT:

- NEW FILL SHALL NOT BE PLACED ON SURFACES THAT ARE MUDDY OR FROZEN, OR HAVE NOT BEEN
- APPROVED BY TESTING AND/OR PROOF-ROLLING. B. ALL FILL MATERIAL COMPACTED BY HEAVY CONSTRUCTION EQUIPMENT SHALL BE PLACED IN MAXIMUM 12-INCH LOOSE LIFTS. ALL FILL MATERIAL COMPACTED BY HAND-OPERATED OR LIGHT
- CONSTRUCTION EQUIPMENT SHALL BE PLACE IN MAXIMUM 6-INCH LOOSE LIFTS. ALL FILL AREAS SHALL BE SUFFICIENTLY SLOPED AND PROPERLY COMPACTED WITH A SMOOTH DRUM ROLLER AT THE END OF EACH WORK DAY.

COMPACTION REQUIREMENTS:

- COMPACT SUBGRADE MATERIALS TO THE FOLLWING PERCENTAGES OF MAXIMUM LAB DENSITY AS DETERMINED BY ASTM D698. • ROADWAYS/DRIVEWAYS: 95%
- GRASSED AREAS: 85%
- OTHER AREAS: AS INDICATED BY THE ENGINEER. MAINTAIN OPTIMUM MOISTURE CONTENT OF BACKFILL MATERIALS, WITHIN THE RANGE OF TWO
- PERCENTAGE POINTS, PLUS OR MINUS, TO ATTAIN REQUIRED COMPACTION DENSITY. FIELD DENSITY TESTS SHALL BE PERFORMED IN ACCORDANCE WITH ASTM D2922 (NUCLEAR METHOD). A MINIMUM OF THREE (3) TESTS SHALL BE PERFORMED FOR EACH LIFT OF FILL PLACED.
- OR A MINIMUM OF EVERY 2.500 SQUARE FEE OF FILL PLACED. WHICHEVER IS GREATER. IF TESTS INDICATE WORK DOES NOT MEET THE SPECIFIED REQUIREMENTS, FILL MATERIAL SHALL BE REMOVED, REPLACED AND RETESTED UNTIL COMPLIANCE IS ACHIEVED AT NO ADDITIONAL COST TO
- E. ALL COMPACTED FILL SHALL BE TESTED AND APPROVED BY THE GEOTECHNICAL ENGINEER.

TOPSOIL REQUIREMENTS:

- TOPSOIL: ON SITE STOCKPILED MATERIAL APPROVED BY THE ENGINEER OR IMPORTED MATERIAL
- FREE OF STONES LARGER THAN ¾ INCH IN SIZE, STICKS AND OTHER DEBRIS, CAPABLE OF SUSTAINING VIGOROUS PLANT GROWTH WITH A PH VALUE BETWEEN 5.4 AND 7.0. PLACE TOPSOIL IN AREAS WHERE SEEDING, SODDING, AND PLANTING IS REQUIRED TO THE INDICATED DEPTH. PLACE TOPSOIL DURING DRY WEATHER.
- 1. PROVIDE COMPACTED TOPSOIL DEPTH AS NOTED BELOW IN AREAS TO RECEIVE THE FOLLOWING TREATMENT:
- A. SEEDED GRASS: 6 INCHES.
- B. SOD: 4 INCHES. C. SHRUB BEDS: 18 INCHES. D. FLOWER BEDS: 12 INCHES.
- E. PLANTER BOXES: 12 INCHES MINIMUM OR TO WITHIN 3 INCHES OF BOX RIM.
- FINE GRADE TOPSOIL ELIMINATING ROUGH, HIGH OR LOW AREAS. MAINTAIN PROFILES AND CONTOUR OF SUBGRADE. ALL SLOPES SHALL BE SMOOTH AND CONTINUOUS. THE GRADE CHANGES SHOULD ALLOW A LANDSCAPER TO ADAQUATELY MOW THE LAWN AFTERWARD WITHOUT SCALPING OR BOUNCING
- REMOVE ROOTS, WEEDS, ROCKS AND FOREIGN MATERIAL WHILE SPREADING.
- MANUALLY SPREAD TOPSOIL CLOSE TO TREES, PLANTS, BUILDINGS, AND OTHER STRUCTURES IN ORDER TO PREVENT DAMAGE. TOPSOIL IS TO BE RAKED BY HAND OR BY MECHANICAL MEANS. ROCKS. ROOTS AND DEBRIS COLLECTED DURING RAKING ARE TO BE REMOVED AT THE END OF EACH WORK DAY. PILES OF STONES OR DEBRIS SHALL NOT BE ALLOWED TO ACCUMULATE IN THE FINISHED
- GRADE AREAS LIGHTLY COMPACT PLACED TOPSOIL.
- REMOVE SURPLUS SUBSOIL AND TOPSOIL FROM SITE IF APPROVED BY OWNER. LEAVE STOCKPILE AREA AND SITE CLEAN AND RAKED, READY TO RECEIVE LANDSCAPING. CONTRACTOR SHALL MAINTAIN EROSION CONTROL MEASURES THROUGHOUT THE LIFE OF THE PROJECT. ADDITIONAL EROSION CONTROL MEASURES MAY BE NEEDED TO PROTECT THE FINISHED WORK FROM RAIN WASHOUT AND OTHER WEATHER RELATED EVENTS. THE CONTRACTOR SHALL EVALUATE THE WORK PRIOR TO EACH STORM EVENT TO DETERMINE THAT, BASED ON THE FORECAST, THERE IS ADAQUATE PROTECTION. HAYBALES, HAY MATS AND OTHER MEASURES MAY BE NEEDED TO MINIMIZE EITHER RUNON OR RUNOFF.

SEEDING GENERAL NOTES:

ALL SEEDING SHALL BE PERFORMED IN GENERAL ACCORDANCE WITH NYSDOT STANDARD SPECIFICATIONS, SECTION 600 AND 700, LATEST ADDITION.

- A. WEEDS: ANY PLANT NOT GRASS WHICH INCLUDES DANDELION, JIMSONWEED, QUACKGRASS, HORSETAIL, MORNING GLORY, RUSH GRASS, MUSTARD, LAMBSQUARTER, CHICKWEED, CRESS, CRABGRASS CANADIAN THISTLE NUTGRASS POISON OAK BLACKBERRY TANSY RAGWORT BERMUDA GRASS, JOHNSON GRASS, POISON IVY, NUT SEDGE, NIMBLE WILL, BINDWEED, BENT
- GRASS, WILD GARLIC, PERENNIAL SORREL, AND BROME GRASS. B. MULCHING MATERIAL: OAT OR WHEAT STRAW, FREE FROM WEEDS AND SEEDS, FOREIGN MATTER DETRIMENTAL TO PLANT LIFE, AND DRY. HAY OR CHOPPED CORNSTALKS ARE NOT ACCEPTABLE C. FERTILIZER: FS O_F_241, TYPE I, GRADE A; RECOMMENDED FOR GRASS, WITH FIFTY PERCENT (50%) OF THE ELEMENTS DERIVED FROM ORGANIC SOURCES; OF PROPORTION NECESSARY TO ELIMINATE ANY DEFICIENCIES OF TOPSOIL TO THE FOLLOWING PROPORTIONS: NITROGEN TEN PERCENT (10%), PHOSPHORIC ACID TEN PERCENT (10%), SOLUBLE POTASH TEN PERCENT (10%), THE CONTRACTOR

SHOULD PLAN ON AT LEAST TWO APPLICATIONS OF FERTILIZER. ONE A STARTER FERTILIZER AND

2. GRASS SEEDING AND SEEDING RESTORATION MIXTURES

4 TONS/ACRE NO

RESTORATION CONDITION	TOP SOIL	LIME	BASIC FERTILIZER	STARTER FERTILIZER	SEED MIX & SOWING RATE
TEMPORARY COVER	N/A	100#/1,000 SQ. FT.	N/A	10-6-4@ 40# PER 1,000 SQ. FT.	100% ANNUAL RYEGRASS SOW1# PER 1,000 SQ. FT. MARCH THRU MAY/AUGUST THRU SEPTEMBER
LAWNS (USE HAY MULCH)	YES	4 TONS/ACRE	10-20-20 1,000# PER/ACRE	10-6-4@ 40# 1,000 SQ. FT.	20% KENTUCKY BLUE GRASS (POA PRATENSIS) 60% TALL FESCUE (FESTUCA ARUNDINACEA) 20% PERENNIAL RYEGRASS (LOLIUM PERENNE)
					SOW 6# PER 1,000 SQ. YDS. MARCH THRU MAY/AUGUST THRU

THE OTHER TO PROVIDE NITROGEN FOR THE QUICKLY GERMINATING GRASS.

STEEPER THAN

OR EQUAL TO 3 TO 1

YES

(USE HAY MAT FOR SLOPE PROTECTION)

- A. APPLY PULVERIZED AGRICULTURAL LIMESTONE/DOLOMITE AT A RATE SPECIFIED ABOVE PER
- ACRE. THE MIXTURE IS TO PROVIDE MAGNESIUM FOR THE NEW GRASS. B. APPLY FERTILIZER IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS. BOTH A STARTER AND MAINTENANCE APPLICATION OF FERTILIZER WILL BE APPLIED TO ENSURE NITROGEN TO THE

12-18-10@

@20# PER

5.000 SQ. FT

18# PFR

SEPTEMBER.

1.000 SQ. FT. SOW 9# PER 1.000 SQ. YDS

OR 18-24-10 MARCH THRU MAY/AUGUST

THRU SEPTEMBER

60% PENNLAWN RED FESCUE

40% PERENNIAL RYEGRASS

- APPLY AFTER SMOOTH RAKING OF TOPSOIL AND PRIOR TO ROLLER COMPACTION. DO NOT APPLY FERTILIZER AT SAME TIME OR WITH SAME MACHINE AS WILL BE USED TO APPLY SEED.
- MIX FERTILIZER AND LIMESTONE THOROUGHLY INTO UPPER FOUR INCHES OF TOPSOIL.
- LIGHTLY WATER TO AID THE DISSIPATION OF FERTILIZER. THE CONTRACTOR IS TO PROVIDE CALCULATIONS FOR AREA AND AMOUNTS OF FERTILIZER PRIOR TO ANY APPLICATION AND PROVIDE IBM AND THE CONSTRUCTION MANAGER WITH THE ESTIMATE OF MATERIAL TO BE APPLIED FOR THE GRASS OR LAWN.

4. SEEDING PROCEDURES

- A. APPLY SEED AT THE RATES LISTED ABOVE, EVENLY IN TWO INTERSECTING DIRECTIONS. RAKE IN
- LIGHTLY TO ACHIEVE GOOD SEED CONTACT WITH SOIL B. DO NOT SEED AREAS IN EXCESS OF THAT WHICH CAN BE MULCHED ON SAME DAY.
- C. DO NOT SOW IMMEDIATELY FOLLOWING RAIN, WHEN GROUND IS TOO DRY, OR DURING WINDY
- D. IMMEDIATELY FOLLOWING SEEDING AND COMPACTING, APPLY MULCH (OAT OR WHEAT STRAW) AT A RATE OF 3 TONS PER ACRE. MAINTAIN CLEAR OF SHRUBS AND TREES.
- APPLY WATER WITH A FINE SPRAY IMMEDIATELY AFTER EACH AREA HAS BEEN MULCHED. SATURATE TOP FOUR INCHES OF SOIL.
- F. IF THE CONTRACTOR ELECTS TO USE <u>HYDROSEEDING IT MUST BE APPROVED BY IBM</u>. HAY MULCH WILL STILL HAVE TO BE USED ON HYDROSEED AREAS TO SHADE AND STABILIZE THE SOIL FROM RAIN
- G. IF AFTER TWO WEEKS THE GRASS SEED HAS NOT SPROUTED IT IS CONSIDERED NOT VIABLE AND MUST BE RESEEDED

TEMPORARY SEEDING

- TEMPORARY SEEDING SHALL BE DONE IN AREAS WHERE NO ACTIVE WORK WILL BE PERFORMED FOR 20 DAYS OR MORE. ANY DISTURBED AREA ON WHICH ACTIVITY HAS CEASED FOR MORE THAN 20
- DAYS MUST BE SEEDED AND MULCHED IMMEDIATELY. B. DURING NONGERMINATING PERIODS, ONLY MULCH SHOULD BE APPLIED AT THE RECOMMENDED
- C. DISTURBED AREAS WHICH ARE NOT AT FINISHED GRADE AND WHICH WILL BE REDISTURBED WITHIN
- ONE (1) YEAR SHALL BE SEEDED AND MULCHED WITH A TEMPORARY SEED MIXTURE. D. DISTURBED AREAS WHICH ARE EITHER AT FINISHED GRADE OR WILL NOT BE DISTURBED AGAIN WITHIN ONE (1) YEAR SHALL BE SEEDED WITH THE INDICATED PERMANENT SEED MIXTURE AND MUI CHED
- E. TEMPORARY SEEDING STEPS: APPLY AGRICULTURAL LIMESTONE OR HYDRATED LIME AT A RATE OF ONE HUNDRED POUNDS
- APPLY STARTER FERTILIZER AT THE APPLICATION RATE OF FORTY POUNDS PER 1000/S.F. WORK THE LIMESTONE AND FERTILIZER INTO THE SOIL TO DEPTH OF THREE INCHES. APPLY MULCH AT A RATE OF THREE TONS PER ACRE.

6. <u>SEEDING MAINTENANCE</u>

HERBICIDES.


- A. THE CONTRACTOR SHALL MAINTAIN SEEDED AREAS IMMEDIATELY AFTER PLACEMENT UNTIL GRASS IS WELL ESTABLISHED AND EXHIBITS A VIGOROUS GROWING CONDITION. MOW GRASS AT REGULAR INTERVALS PRIOR TO FINAL COMPLETION TO MAINTAIN A MAXIMUM
 - HEIGHT OF FOUR INCHES IN LAWN AREAS. DO NOT CUT MORE THAN 1/3 OF GRASS BLADE AT ANY ONE MOWING NEVER CUT SHORTER THAN 2 1/2 INCHES
 - NEATLY TRIM EDGES AND HAND CLIP WHERE NECESSARY, IN LAWN AREAS. IMMEDIATELY REMOVE CLIPPINGS AFTER MOWING AND TRIMMING.
 - WATER DAILY TO PREVENT GRASS AND SOIL FROM DRYING OUT ROLL SURFACE TO REMOVE MINOR DEPRESSIONS OR IRREGULARITIES.
 - CONTROL GROWTH OF WEEDS. APPLY SELECTIVE HERBICIDES IN ACCORDANCE WITH MANUFACTURER'S INSTRUCTIONS. REMEDY DAMAGE RESULTING FROM IMPROPER USE OF
- IMMEDIATELY RESEED AND MULCH AREAS WHICH SHOW BARE SPOTS OR ERODED AREAS. PROTECT SEEDED AREAS WITH WARNING SIGNS DURING MAINTENANCE PERIOD. LIMIT TRAFFIC (PEDESTRIAN AND LIGHT EQUIPMENT) ON FINISH LAWN OR SEEDED AREAS.
- THE CONTRACTOR SHALL REPLACE TOPSOIL AT ALL ERODED AREAS AND/OR WASHOUTS AND SHALL FILL AND RESEED WITH THE SAME SEED MIX, OR SHALL PLACE SOD OF THE SAME SEED MIX. C. THE CONTRACTOR SHALL BE RESPONSIBLE FOR REPLACING ALL FAILURES WHICH OCCUR WITHIN ONE YEAR OF FINAL COMPLETION AND ACCEPTANCE.

7. LAWN RESTORATION AFTER EROSION CONTROL REMOVAL

- A. ONCE THE NEW GRASS IS ESTABLISHED AND ACCEPTED BY IBM AND THE TOWN, THE EROSION CONTROL MEASURES (SILT FENCE, HAY BALES, AND STAKES) SHALL BE REMOVED AND DISPOSED OF. THE LAWN IN THE IMMEDIATE VICINITY OF THE EROSION CONTROLS SHALL BE RESTORED TO ITS
 - ORIGINAL CONDITION WORK REQUIRED WILL INCLUDE:
 - COLLAPSING AND FILLING AS NEEDED THE STAKE HOLES RAKING OUT THE AREA WHERE THE EROSION CONTROLS WERE LOCATED
- REMOVING, IF REQUIRED, EXCESS SILT CAPTURED BY THE EROSION CONTROLS RESERVING PER THE SEEDING INSTRUCTIONS LISTED ABOVE B. THE CONTRACTOR SHALL MAINTAIN THIS SEEDED AREA UNTIL THE GRASS IS WELL ESTABLISHED.

CONSTRUCTION SEQUENCE:

- 1. THE PROPOSED LIMITS OF DISTURBANCE SHALL BE CLEARLY MARKED IN THE FIELD, AS INDICATED. PRIOR TO THE START OF CONSTRUCTION ACTIVITIES.
- 2. INSTALL EROSION AND SEDIMENTATION CONTROL FEATURES AS INDICATED.
- 3. BEGIN INSTALLATION AND CONSTRUCTION OF ELECTRIC LINES AND CONCRETE PADS AS
- 4. EXTEND EXISTING RAIN WATER PIPES TO PROPOSED 8" COLLECTOR PIPE AND CONSTRUCT LEVEL SPREADER AS INDICATED.
- 5. INSTALL ELECTRICAL CONDUIT AS INDICATED. FOR ALL UTILITIES, THE QUANTITY OF EXCAVATION COMPLETED IN ONE (1) DAYS' TIME SHALL BE LIMITED TO THE AMOUNT OF PIPING WHICH CAN BE INSTALLED IN ONE (1) WORKING DAYS' TIME PERIOD. ALL EXCAVATED MATERIALS IN PAVED AREAS SHALL BE LOADED DIRECTLY INTO A DUMP TRUCK. DO NOT DEPOSIT MATERIAL ON PAVED SURFACES. ALL EXCAVATED MATERIALS IN GRASS AREAS SHALL BE DEPOSITED UPSLOPE OF THE TRENCH. AS SOON AS THE PIPE IS INSTALLED, PLACE DESIGNATED DIRECT COVER AND DESIGNATED TRENCH BACKFILL, AND RESTORE TRENCH TO NEAR ORIGINAL ELEVATION. BACKFILL TRENCH AT END OF EACH WORK DAY. INITIAL GRADE MAY BE SLIGHTLY LOWER THAN SURROUNDING ELEVATIONS TO MINIMIZE RUNOFF.
- ONCE FINAL STABILIZATION IS ACHIEVED, REMOVE ALL TEMPORARY EROSION AND SEDIMENTATION CONTROL FEATURES. AREAS DISTURBED DURING REMOVAL OF THE CONTROLS SHALL BE STABILIZED IMMEDIATELY. AN AREA SHALL BE CONSIDERED TO HAVE ACHIEVED FINAL STABILIZATION WHEN IT HAS A MINIMUM OF 70% UNIFORM PERENNIAL VEGETATIVE COVER OR OTHER PERMANENT NON-VEGETATIVE COVER WITH A DENSITY SUFFICIENT TO RESIST AN ACCELERATED SURFACE EROSION AND SUBSURFACE CHARACTERISTICS SUFFICIENT TO RESIST SLIDING OR OTHER MOVEMENTS



THOMAS J. WATSON RESEARCH CENTER YORKTOWN, N.Y.

FACILITIES DESIGN **COMPUTER GRAPHICS**

FACILITIES ENGINEERING REARRANGEMENT ENGINEERING **FACILITIES PLANNING**

THIS DOCUMENT IS THE PROPERTY OF I.B.M. ITS USE IS AUTHORIZED ONLY FOR RESPONDING TO A REQUEST FOR QUOTATION OR FOR THE PERFORMANCE OF WORK FOR I.B.M. ALL QUOTATIONS MUST BE REFERRED TO THE I.B.M. PURCHASING DEPARTMENT.

0 01/30/23 ISSUED FOR PERMITS

SHEET 4 OF 4

110220.0002 Hill & Bell Associates Engineers, L.L.C. Engineers / Consultants 1047 N. Park Road Reading, PA 19610-0307

Fax: 610-621-2001

17 North Park Road ding, PA 19610-030 ANCASTER Creekside Lane PA 17543 7.568.2678 **EHIGH VALLEY** ntown, PA 18104 **VEST CHESTER** 01 East Evans Street

SPOTTS, STEVENS & MCCO **Engineers and Consultants** ssmgroup.com

DIGITAL FILENAME: 1102200002

DESCRIPTION REVISIONS

BESS SITE

WATSON RESEARCH CENTER

SCALE: AS NOTED DRAWN BY: KKS CHECKED BY: JC DATE: 12/16/22 PROJECT NO. DRAWING NO.

E & SC PLAN NOTES