


**NOTES:**

1. It is proposed to dredge the existing pond from the current maximum depth of seven feet to a new maximum depth of ten feet (see attached dredging plan). Approximately 1,400 cubic yards of material will be removed from the pond and used on site as fill material. No excavated material will be placed in delineated wetland areas or trucked off site.
2. The dredged material, which is primarily sandy material eroded from the inlet stream channel, will be stockpiled in the grass area north of the pond within a double ring of silt fence until dried, then moved around the site as fill. The inlet stream draining to the pond will be diverted to the pond outlet by the use of sand bags and PVC pipe. Clean pond water will also be pumped out to the outlet prior to the commencement of dredging.
3. Using this method, silty material churned up during the dredging process will re-settle within the pond and never reach the pond outlet so that downstream waters are protected. As noted, the pond sediments are primarily made up of a heavy sandy material and settle quickly.

**Pond restoration sequencing:**


1. Install filter fabric silt fence for stockpile/drying area and necessary tree protection.
2. Install sandbag/diversion pipe structure to existing outlet downstream of pond.
3. Pump down pond to the extent practicable. Exact specifications and locations of pumps and accessories will be determined by the contractor at the time of the pond dredging.
4. Remove excess material from pond and place in deposition area as shown on plan. Work must proceed slowly to minimize clouding and water quality issues.
5. Initial removal may be completed with a "hydrodredging" system to remove lighter organic materials from pond bottom. The removed material will be pumped to a "dirt-bag" containment system with in the stockpile area for drying. Return channels may be necessary depending on final dredging method to be used. If necessary, return channels will be draped with plastic liners as recommended.
6. Remaining heavier sandy material will be removed using an excavator or dragline. A ramp will be constructed at the pond edge for access.
7. When dry, the spoils materials will be utilized as fill on site.
8. Remove diversion pipe and restore flow to pond. A turbidity curtain will be placed at the pond outlet so that any suspended sediments will be contained within the pond. The curtain will remain in place until the silts have settled and the outlet is flowing clear.
9. Following re-location of dried dredge materials or dirt-bags (depending on method used) the spoils area will be restored and re-vegetated as shown on the site landscape plans.

**TYPICAL ANCHORING PLAN FOR SHORELINE/RIVER EDGE WORK**



**PLAN VIEW**


**TYPICAL ANCHORING SECTION**





**SECTION A-A**

AUTOMATIC FLASHING LIGHT BODY (ON AT DUSK-OFF AT DAWN) 100' ON CENTER SHALL BE USED IN NAVIGABLE CHANNELS ONLY

**APPROVED**  
Resolution Number 23-13  
Date July 17, 2023



**Silt fence detail**



**FLOATING TURBIDITY CURTAIN**



Tim Miller Associates, Inc.  
Environmental and Planning Services  
10 North Street, Cold Spring, NY  
845 265 4400

**Pond dredging plan for Underhill Farms**  
Underhill Avenue  
Town of Yorktown  
Date: 1/9/24, Rev. 5/15/24  
Base survey by Bady and Watson  
Surveying and Engineering P.C.  
Bathymetry Survey by Tim Miller Associates